



Three Guys Roofing

PCN # 734110500010210
Address: 1061 Summer wood

ITEM	DATE	COMMENTS/ACTIONS
Permit Application date	January 17/2017	Remove shingle & install metal roof
Permit issued	January 19 2017	Permit issued to contractor
Roof Sheathing Inspection	Feb 01,2017	Inspector DH/ status DA 110.5 no one on site ,work not ready for insepction
Roof Metal Inspection	Feb 01,2017	Inspector DH/ status DA 110.5 no one on site ,work not ready for insepction
Roof Sheathing Inspection	Feb 06,2017	Inspector DH approved inspection
Roof Metal Inspection	Feb 06,2017	Inspector DH/ approved inspection
Roof in Progress Inspection	April 18,2017	Inspector DH/ status DP 107.3.1 Construction Documents not on site reinspetion fee \$50.00
Status Inspection	June 22,2017	Owner requested status insepction roofer will not answer the home owner and has not shown up in months. Homeowner would like some clarification
		Inspection results 107.4 Consturction not according to approved plans - work shall be installed in accordance with the approved construction document
		Meet with homeowner & contractor to discuss the insepction process. 3/4 of the roof was completed metal panels were not SECURED AS PER PROJECT ROOF SOME NAILS WERE NOT REMOVED AND PROTRUDING UP INTO METAL PANELS.A PLUMBING ROOF VENT WAS INSTALLED IN THE V-CRIMP METAL PANEL.THIS VENT NEEDS TO BE RELOCATED.A NEW FLAT DECK WAS INSTALLED.PROVIDE PHOTOS & A AFFIDAVIT (NOTARIZED)ON CONTACTORS COMPANY LETTER HEAD WITH ADDRESS & PERMIT # STATING THE WHOLE INSTALLATION PROCESS OF THE NEW FLAT DECK. A ROOF IN-PROGRESS INSPECTION WILL BE REQUIRED TO VERIFY ROOF PANEL INSTALLATION.
Miscellanos notes	August 14,2017	Permit extended to 11/14/17 pending payment of fees.
Roof inprogress	August 15,2017	Inspector TWM status DA corrections from first inspection have not been made.
Miscellanos notes	Oct 16,2017	This permit not to be extended beyond 11/14/2017 unless approved by the building official. JT/MCM
Miscellanos notes	November 29,2017	Called and spoke with contractor Shawn Wolfe and advised him the permit has expired and a complaint has been filed with the Construction Board of
Status Inspection	Friday, January 5, 2018	Status inspection verified no change from 6/22/2017 except roof vent was relocated. Roof panels and ridge cap not replaced and underlayment remaining
Meeting with Contractor	Jaunuary 8, 2018	Advised Contractor Shawn Wolfe to provide new NOA and Manufacturers letters for underlayment exposure limit and reuse of metal panels requiring
Email from Contractor	Wednesday, January 10, 2018	Received email from contractor Shawn Wolfe with new NOA showing revised fastner spacing for metal panels. After review of NOA, current installation
status inspection	January 10,2018	