

#### MEMORANDUM

To: Parks & Recreation Advisory Board (PRAB)

From: Office of Financial Management & Budget (OFMB)

Date: 3/1/2021

#### Subject: Sales Surtax Revenue & Expenditure Report

The purpose of this memo is to provide the Parks & Recreation Advisory Board with the Sales Surtax Revenue and Expenditure report for the meeting on March 1, 2021.

As of January 31, 2021, the Village of Wellington collected \$661,082 in Surtax revenues on a \$1,800,000 budget or approximately 37% of budgeted revenues. Since inception, Wellington has collected \$16,868,790 in Surtax revenues.

The capital expenditures for the period ended January 31, 2021 are outlined below for each surtax project with project budget and prior year expenditures.

Surtax Project	Project Budget	FY 2021 Expenses	FY 2020 Expenses
Town Center	\$2,837,802	\$119,060	\$2,118,576
WCHS Sports Complex	\$13,381,783	\$5,460,777	\$5,524,370
Total Expenses		\$5,579,837	\$7,642,946

- The WCHS project has incurred a total of \$11,078,589 in project costs for design work and construction. Village Council awarded contracts totaling \$12,212,904 to Kaufman Lynn and Kimley Horn for construction and construction administration. These funds were encumbered in May 2020 when the contracts were finalized. The Phase I stadium field is completed. The Phase II track & field and batting cages are completed. The Phase III maintenance building, basketball courts and concession building have begun with an estimated completion date of July 2021.
- The Town Center Promenade Project opened in late May 2020. Two additional docks are scheduled for construction in early 2021.
- Town Center Phase II: Engenuity Group has completed the "as-built" survey of Town Center. The survey work included Village Hall, Wellington Community Center, Scott's Place, Lake Wellington Professional Center, the amphitheater, and Ken Adams Way. The survey located above ground utilities and took spot elevations, which are key data sets to be used in the pending design work for Town Center Phase II. The survey is under review by the Strategic Planning and Engineering Departments.
- The Skate Park is currently closed for safety concerns. Mr. Reinsvold and Mr. Juckett will present information on the proposed rebuild of the Skate Park. The project cost estimate stands at approximately \$150,000 at this time using Surtax funding. It is anticipated the project will be presented to Council in March 2021.

## Town Center Concept - Phase II



1"=200' # of current spaces: 295 # of Phase II spaces: 285 (10 short)



## Sales Surtax Revenue

	<u>Budget</u>	<u>Actual</u>
FY 2017 Sales Surtax Revenue	\$2,470,000	\$2,989 <mark>,</mark> 627
FY 2018 Sales Surtax Revenue	\$3,496,000	\$4,362,375
FY 2019 Sales Surtax Revenue	\$3,496,000	\$4,547,231
FY 2020 Sales Surtax Revenue	\$3,615,000	\$4,308,475
FY 2021 Sales Surtax Revenue	\$1,800,000	\$661,082
	Total Surtax Revenue	\$16,868,790

Town Center Expenses					
FY	Vendor	Expense Type	Amount		
2019	RMPK	Grant Fees	\$7,000		
2019	Palm Beach Post	RFQ Ad Cost	\$200		
2019	Simmons & White	Design Cost	\$86,778		
2019	Palm Beach Post	RFQ Ad Cost	\$251		
2019	Engenuity Group	Survey	\$2,098		
2019	Burkhardt Construction Inc	Construction	\$19,815		
2020	VOW Permit Fees	Permit Fees	\$35,870		
2020	Burkhardt Construction Inc	Construction	\$1,897,298		
2020	Golden Marine Systems, Inc	Construction	\$24,567		
2020	Oldcastle APG South Inc	Construction	\$122,928		
2020	Simmons & White	Design Cost	\$15,975		
2020	Tremron, LLC	Construction	\$8,550		
2020	Urban Desgin Studio	Planning	\$13,388		
2021	Burkhardt Construction Inc	Construction	\$33,787		
2021	Golden Marine Systems, Inc	Construction	\$24,575		
2021	Urban Desgin Studio	Planning	\$60,698		
		Total Actual	\$2,353,777		
		Total Budget	\$3,186,000		

# WCHS Sports Complex

FY	Vendor	Expense Type	Amount
2019	Kimley-Horn	Design Services	\$93,442.00
2020	Kimley-Horn	Design Services	\$639,947.10
2020	Kaufman Lynn Construction	Construction	\$3,920,055.31
2020	South Florida Water Mgmt District	Permit	\$2,100.00
2020	Adonel Concrete Palm Beach	Construction	\$15,961.00
2020	American Cooper & Brass	Construction	\$450,000.00
2020	Board of County Commissioners	Permit	\$500.00
2020	CDW Government Inc	Construction	\$4,153.18
2020	Cemex Construction	Construction	\$68,016.66
2020	Concrete Products of PB	Construction	\$57,563.00
2020	Core & Main	Construction	\$84,201.88
2020	D.S. Eakins Construction	Construction	\$31,768.00
2020	Dept of Health	Permit	\$1,150.00
2020	Factory Direct Supply WPB	Construction	\$10,663.84
2020	L Com Inc	Construction	\$793.01
2020	L.D. Mullins Lumber Co	Construction	\$4,279.55
2020	Shenandoah General Construction	Construction	\$37,038.25
2020	Southeastern Pump	Construction	\$27,335.00
2020	Sportsfield Specialties	Construction	\$56,405.00
2020	Tierra South Florida	Construction	\$500.00
2020	VOW Permit Fees	Permit Fees	\$111,939.12
2021	Adonel Concrete Palm Beach	Construction	\$12,716.00
2021	Cemex Construction	Construction	\$158,498.33
2021	Core & Main	Construction	\$32,202.42
2021	Concrete Products of PB	Construction	\$8,137.00
2021	D.S. Eakins Construction	Construction	\$52,632.00
2021	Factory Direct Supply WPB	Construction	\$1,184.03
2021	Fieldturf USA Inc	Construction	\$1,019,831.78
2021	Florida Quality Truss, Inc.	Construction	\$14,100.00
2021	Kaufman Lynn Construction	Construction	\$3,854,357.50
2021	Kimley-Horn	Construction	\$112,247.65
2021	L.D. Mullins Lumber Co	Construction	\$9,925.30
2021	Southeastern Pump	Construction	\$17,846.00
2021	Stephens Pipe & Steel, LLC	Construction	\$43,973.21
2021	Tierra South Florida	Construction	\$1,525.00
2021	Varicore Technologies Inc	Construction	\$46,607.82
2021	World Electric Supply, Inc.	Construction	\$74,843.42
2021	VOW Permit Fees	Permit Fees	\$150.00
		Total Actual	\$11,078,589

Total Budget

\$14,881,783