



Change Order

PROJECT:	WTP Well VFD Retrofit	DATE OF ISSUANCE:	August 22, 2023
OWNER:	Village of Wellington	CHANGE ORDER NO:	002
CONTRACTOR:	Wharton-Smith, Inc.	OWNER'S PROJECT NO:	CUT21006 PO220082
ENGINEER:	N/A	NOTICE TO PROCEED:	October 15, 2021

You are directed to make the following changes in the Contract Documents.

Description: A Well FPL Underground Allowance of \$200,000 was included in GMP Amendment #2 WTP Well VFD Retrofit project contract for the undergrounding of the overhead power and fiber communication lines directly above VOW's raw water supply Wells 19 and 20. Undergrounding of the overhead lines is required so that vital rehabilitation and maintenance may be performed on these wells. This Change Order is to deduct a total of \$104,125.00 from the Well Underground Allowance in the Wharton-Smith contract to reallocate these project funds for the payment of Hotwire and Crown Castle to underground their respective fiber communications lines, and to allocate \$124,169.33 of the Allowance/Owner's Contingency funds to the project contractor Wharton-Smith to install the infrastructure required for FPL to underground their power lines located above Wells 19 and 20 as outlined in CCOR 11 FPL Overhead to Underground.

1. Deduct \$63,235.00 from the Well FPL Underground Allowance reallocate these project funds for the payment of Hotwire to underground their fiber communication lines located above Wells 19 and 20. The Village shall provide payment to Hotwire directly.
2. Deduct \$40,890.00 from the Well FPL Underground Allowance to reallocate these project funds for the payment of Crown Castle to underground their fiber communication lines located above Wells 19 and 20. The Village shall provide payment to Crown Castle directly.
3. Allocate \$95,875.00 of Well Underground Allowance to Wharton-Smith for the work included in CCOR 11 FPL Overhead to Undergrounding (CCOR 11 Total is \$124,169.33).
4. Allocate \$28,294.33 of the Owner's Contingency to Wharton-Smith for the remaining portion of CCOR 11 FPL Overhead to Underground work.

Attachments:

1. Fiber Relocation Agreement with Hotwire Communications, Ltd.
2. Fiber Relocation Agreement with Crown Castle Fiber, LLC.
3. Relocation Reimbursement and Hold Harmless, Indemnification Agreement with FPL including Scope of Work and Plan attachments.
4. CCOR 11 FPL Overhead to Underground Proposal from Wharton-Smith.

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIME
Original Contract Price <u>\$2,716,908.00</u>	Original Contract Time <u>533</u> days to Substantial <u>April 1, 2023</u> cal days/date
Net Change from Previous Change Orders <u>\$0.00</u>	Net Change from Previous Change Orders <u>171</u> cal days
Contract Price prior to this Change Order <u>\$2,716,908.00</u>	Contract Time Prior to this Change Order <u>0</u> days to Substantial <u>September 19, 2023</u> cal days/date

Change Order No. 2



Net decrease of this Change Order <u>(\$104,125.00)</u>	Net increase of this Change Order <u>56</u> cal days
Contract Price with all approved Change Orders <u>\$2,612,783.00</u>	Contract Time with all approved Change Orders <u>56</u> days to Substantial <u>November 14, 2023</u> cal days/date

APPROVED:

APPROVED:

APPROVED:

by _____
Assistant Village Manager

by _____
Utility Director

by _____
Contractor